

Prefabricated Modular Steel Bridge, Davis Creek Bridge
 Alternate Project - SM 06F7019C
 July 22, 2014
 Page 1 of 1

Big R Bridge
 P.O. Box 1290
 Greeley, CO 80632
 (970) 356-9600

Engineers Estimate

TOTAL BID							
1	Prefabricated Modular Steel Bridge (120 foot single span, 16 foot wide HL 93 Loading) including Five Precast Concrete Abutments, Guardrail, and Treated Timber Runners	Lump Sum	1	325,910.00	325,910.00	295,000.00	295,000.00
2	Bridge Delivery to Lewis County, WA	Lump Sum	1	33,380.00	33,380.00	25,000.00	25,000.00
Sub Total				359,290.00	359,290.00		320,000.00
Sales Tax @ 7.9%				28,024.62	28,024.62		24,980.00
TOTAL BID				387,314.62	387,314.62		344,980.00